Roc-2 well drilling update 6 September 2016

Carnarvon Petroleum Limited ("Carnarvon") (ASX:CVN) provides the following update on drilling operations as advised by the operator of the Roc-2 well, Quadrant Energy.

Progress

Since the last report approximately 120 metres of core has successfully been taken from around 4,290 metres to 4,410 metres as planned.

Current Operations

The well is in the process extracting the coring assembly at a controlled rate for maximum core preservation.

Forward Plan

Following the extraction of the core from the well bore, the rig will prepare the 8 $\frac{1}{2}$ " (216 mm) drilling assembly and continue to drill to planned total depth of around 5,250 metres. The 8 $\frac{1}{2}$ " drilling assembly includes Logging While Drilling ("LWD") tools.

Comments

The Company expects to be in a position to report on whether the target Caley formations are hydrocarbonbearing, and the extent of any reservoir sands intersected, after completion of a drilling wiper trip with LWD tools across the cored section before the rig continues to drill ahead.

A stratigraphic image of the formations and casing plan is presented in Figure 1 below.

The Roc-2 well is located within the WA-437-P exploration permit in the North West Shelf of Australia. The equity interest holders are:

Carnarvon Petroleum Quadrant Energy (Operator) **20%** 80%

ARVON

PETROLEUM LTD

Yours faithfully

Adrian Cook Managing Director Carnarvon Petroleum



Shareholder enquiries:

Mr Thomson Naude

Company Secretary Phone: (08) 9321 2665 Email: investor.relations@cvn.com.au

Media enquires:

Mr Tony Dawe

Professional Public Relations (08) 9388 0944 / 0405 989 743 tony.dawe@ppr.com.au



Figure 1: Stratigraphic column expected to be encountered by the Roc-2 well with major formations outlined and anticipated casing plan. Note the 7" casing will be set after the well has completed drilling operations. The well has a planned total depth of around 5,250 metres but has the capacity to be drilled deeper.